EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing Drinking Water Through Water Tanker in Ward No. 09 (Vidyaranyapura), Vidyaranyapura Sub Division.
2	Amount of Work Portion	9,21,539.00
3	Estimated Cost	10.00 Lakhs
4	Name of Contractor	Madhusudan. R
5	Agreement No	35/2017-18
6	No and date under which work order issued	35/2017-18 D: 19.04.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	16.07.2017
9	Date of receipt of application in the sub division office	16.07.2017
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	60%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	245 Days
15	Date of recommending time limit applied for	20.03.2018
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	on 20.03.2018, Completed
18	Probable time required for completion of remaining work	245
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Chief Engineer
Yelahanka Zone, Bangalore-92.

Yelahanka Zone
Jhath Bangalore Mahanagara
Bangalore 92